EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements and development of parks in ward no :04 of Yelahanka New Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.50.00 lakhs
4	Name of Contractor	Sri B Girish
5	Agreement no	
6	No and date under which work order issued	No : 249/2019-20, dt:29-02-2020
7	Time limit rriginally fixed for completion	
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	application received on dt:23/03/2020 Lock down from dt:25/03/2020 to 07/05/2020 regarding COVID-19 case
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work Excavation
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	CC 1:4:8, CC M20. Providing fixing kerb stone etc...
18	Probable time required for completion of remaining work	30 days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	ಮಂಜೂರಾತಿಗೆ ಅಂಗ ಸಮಿತಿಯಲ್ಲಿ ಕಳುಹಿಸಿಕೊಡಲಾಗಿದೆ

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ